

2022 Street and Utility Improvements-ReBid
Vernon Center, Minnesota



VERCT 159395

Project Update

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Doug Maeder, RPR
Cell: 320.204.0218

dmaeder@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager
877.316.7636
507.237.8383

cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 56001
Office: 507.389.9112

City of Vernon Center

101 Oak Street N, PO Box 385
Vernon Center, MN 56090
507.549.3240

September 13, 2024 | Project Update No. 36

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates can be found on the City website, www.vernoncentermn.com, or the Post Office bulletin board. If you are interested in receiving future Project Updates by e-mail, please send your name and e-mail address to Julie Brinkman at jbrinkman@sehinc.com. **OR, receive Notices by Text Message** by texting **VC2022** to the number **833.709.1208**.

The contractor is actively working in multiple areas of the City. Please see below for the current status:

1. **Main Street West:** The street is built up to gravel. Concrete crews are expected on Monday next week.
2. **Park Avenue N:** Utility work is complete and the contractor will begin excavation and restoration of the street section next week.
3. **Centre Street:** The street is built up to gravel. Concrete crews are expected on Monday next week.
4. **Hilltop Street:** The contractor anticipates completion of sanitary sewer today. Sanitary services will be next with completion anticipated next week along with some minor storm sewer and water main repairs. Restoration of the street section is likely the following week.
5. **Various Streets:** Most streets in the project area have been completed for utilities, concrete, and bituminous pavement. Some have been topsoiled and seeded while others are still being restored with topsoil. The contractor will complete additional restoration as needed including additional topsoil, seeding, watering, and weed spraying. The contractor will start some mowing areas as necessary.

The contractor has seeded some areas of the project. They are responsible for the first 60 days of maintenance including watering every week. Residents may assist with watering but should refrain from mowing the grass as it grows until it is at least 6 inches tall. The first mowings should be at the highest setting for the mower.

If you have any questions or concerns, feel free to contact me or Project RPR Doug Maeder.

Chris Knutson, Project Manager