

2022 Street and Utility Improvements-ReBid  
Vernon Center, Minnesota



VERCT 159395

# Project Update

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

**Doug Maeder, RPR**  
**Cell: 320.204.0218**

[dmaeder@sehinc.com](mailto:dmaeder@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager  
877.316.7636  
507.237.8383  
[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

Holtmeier Construction, Inc.  
3301 Third Avenue  
Mankato, MN 56001  
Office: 507.389.9112

### City of Vernon Center

101 Oak Street N, PO Box 385  
Vernon Center, MN 56090  
507.549.3240

October 11, 2024 | Project Update No. 39

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates can be found on the City website, [www.vernoncentermn.com](http://www.vernoncentermn.com), or the Post Office bulletin board. If you are interested in receiving future Project Updates by e-mail, please send your name and e-mail address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com). **OR, receive Notices by Text Message** by texting **VC2022** to the number **833.709.1208**.

**With work affecting residents on the project ending, this will be the final project update for the year.**

The contractor has completed paving of project streets and is completing topsoil and general site cleanup within the project area.

As we reach completion, a punch list will be prepared of final work items to be addressed with the project over the next few weeks. This will likely include some minor concrete repairs, adjustments of sump baskets or other items in the right-of-way, and many other miscellaneous items.

Replacement of a storm sewer south of Hilltop Street is complete. Water main replacement on the south side of Crystal Valley has started and will continue through early next week. Later in October, the contractor will complete replacement of water valves in manholes located on TH169 which may require temporary water shutdowns; notices will be provided to affected property owners. Work at the wastewater treatment facility will occur in November.

**The contractor has seeded some areas of the project. They are responsible for the first 60 days of maintenance including watering every week. Residents may assist with watering but should refrain from mowing the grass as it grows until it is at least 6 inches tall. The first mowings should be at the highest setting for the mower. Overseeding throughout the project area will be provided in spring 2025 as needed.**

If you have any questions or concerns, feel free to contact me or Project RPR Doug Maeder.

**Chris Knutson, Project Manager**